**GOVERNMENT OF ANDHRA PRADESH**
**ABSTRACT**

RWS&S – Guntur District - Augmentation of SVS to Pedanemalipuri village of Rajupalem Mandal with an estimated cost of Rs.38.00 Lakhs - Extension of Agreement Time up to 31-03-2018 for a period of (384) days with Liquidated Damages of Rs. 17,627/- - Accorded - Orders - Issued.

---

**PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT**

**G.O.RT.No. 420** **Dated: 14-05-2018**

**Read the following:**

1. G.O.Rt.No.383, PR&RD (RWS-II) Dept., Dt: 30-04-2016.
2. From the Chief Engineer-IV, RWS&S Dept., Vijayawada, Lr.No. AEE/DEE/Pedanemalipuri/ Guntur/2018, dt:12.03.2018..

**ORDER:**

In the circumstances reported by the Chief Engineer-IV, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord extension of agreement time up to 31.03.2018 for a period of (384) days with Liquidated Damages of Rs.17,627/- as delay was attributable to Contractor in respect of the work "Augmentation of SVS to Pedanemalipuri village of Rajupalem Mandal in Guntur District".

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

( BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH )

B. RAMANJANEYULU,
SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Chief Engineer-IV, RWS&S Dept., Vijayawada
The Superintendent Engineer, RWS&S, Guntur District.
Copy to:
PS to Minister (PR,RD & IT)
PS to Secretary to Govt., (RWS).
Sf/SCs.

// FORWARDED : : BY ORDER//

SECTION OFFICER.